

On a motion by Lindel Toups, seconded by Joe Fertitta, the following resolution was introduced and adopted:

RESOLUTION NO. 14-034

RESOLUTION APPROVING CHANGE ORDER NO. 1 FOR THE PROJECT ENTITLED “NEW RACELAND COMMUNITY CENTER” INCREASING THE ORIGINAL CONTRACT PRICE BY \$20,502.00 AND INCREASING CONTRACT TIME BY 84 DAYS AND AUTHORIZING THE PARISH PRESIDENT TO SIGN, EXECUTE AND ADMINISTER ANY AND ALL RELEVANT DOCUMENTS.

WHEREAS, the original contract price for the project entitled “New Raceland Community Center” was Seven Hundred Sixty-eight Thousand Dollars (\$768,000.00), with said contract passed via Resolution No. 12-248 at the July 24, 2012 meeting of the Lafourche Parish Council; and

WHEREAS, said Change Order is being presented to include the following items: credit for floor elevation lowering, adding new offices and enlarge Classroom 9, changing south wall to 1hr fire rating, installing cable bracing gyp board, removing chain link fence and installing 6’ tall chain link fence, credit for fire alarm system, and allowing a time extension for Hurricane Isaac delays; and

WHEREAS, the contract price will be increased by this Change Order by Twenty Thousand Five Hundred and Two Dollars (\$20,502.00) for a new contract price totaling Seven Hundred Eighty-eight Thousand Five Hundred and Two Dollars (\$788,502.00); and

WHEREAS, contract time is increased by eighty-four (84) days; and

WHEREAS, this resolution was sponsored for Administration by Mr. Lindel Toups, Councilman, District 6; and

WHEREAS, it is recommended by the Administration of the Lafourche Parish Government that the Council approves Change Order No. 1 for the project entitled “New Raceland Community Center” increasing the original contract price by \$20,502.00 and increasing contract time by 84 days and authorizes the Parish President to sign, execute, and administer any and all relevant documents; and

THEREFORE, BE IT RESOLVED, that the Lafourche Parish Council, convened in regular session on February 11, 2014, and does hereby approve Change Order No. 1 for the project entitled “New Raceland Community Center” increasing the original contract price by \$20,502.00 and increasing contract time by 84 days and authorizes the Parish President to sign, execute and administer any and all relevant documents.

BE IT FURTHER RESOLVED, that a certified copy of this resolution shall be forwarded to E.A. Angelloz, AIA Architect, 1258 Highway 1, Thibodaux, LA 70301; Lafourche Parish Government Department of Community Services; Lafourche Parish Office of Community Action; Lafourche Parish Finance Department; and the Office of the Parish Administrator.

This resolution having been submitted to a vote, the vote thereon was as follows:

YEAS: Mr. Jerry Jones
Mr. Michael Delatte
Mr. Aaron Caillouet
Mr. Joseph "Joe" Fertitta
Mr. Lindel Touns
Mr. Daniel Lorraine

NAYS: Mr. John Arnold
Mr. Jerry LaFont

ABSENT: Mr. Phillip Gouaux

And the resolution was declared adopted this 11th day of February, 2014.

**DANIEL LORRAINE, CHAIRMAN
LAFOURCHE PARISH COUNCIL**

**CARLEEN B. BABIN, COUNCIL CLERK
LAFOURCHE PARISH COUNCIL**

* * * * *

I, CARLEEN B. BABIN, Council Clerk for the Lafourche Parish Council, do hereby certify that the foregoing is a true and correct copy of Resolution No. 14-034, adopted by the Assembled Council in Regular Session on February 11, 2014, at which meeting a quorum was present.

GIVEN UNDER MY OFFICIAL SIGNATURE AND SEAL OF OFFICE THIS 12TH DAY OF FEBRUARY, 2014.

**CARLEEN B. BABIN, COUNCIL CLERK
LAFOURCHE PARISH COUNCIL**